



No. 118-5 4-22-58 North Fork Bridge looking upstream. Beginning at north side of low level crossing PG&E sandbar in center to be used as Contractor's yard.



No. 118-6 4-22-58 Looking downstream from PG&E sandbar to left abutment and tie to existing W.P.R.R. at top left across river to west abutment at top of cleared area above water in center.




No. 146-5 7-29-58
North Fork Bridge looking
upstream at Contractor's work
trestle. Pier No. 2 in fore-
ground. Pier No. 3 across
the river.



No. 147-1 7-29-58
Feather River Bridge. Three men
standing at location Pier No. 3.
Pier No. 4 directly across stream.
Pier No. 10 located at top center
looking ahead on line.



No. 149-9 7-29-58 Tunnels 4 and 5 (W.P.R.R. 7 and 8). View of drilling Jumbo being loaded with lagging prior to run into tunnel.



No. 149-14 7-29-58
Tunnels Nos. 4 and 5
(W.P.R.R. Nos. 7 and 8).
View of drilling Jumbo
showing number and location
of drills. Note men on
station at the four different
levels.



No. 154-1 8-18-58 Tunnels Nos. 4 and 5 (W.P.R.R. Nos. 7 and 8).
Loading muck train after blasting. Note rock being moved to forward part of train.



No. 157-3 9-8-58
Feather River Bridge
excavation proceeding at
Pier No. 2. Existing
W.P.R.R. track in back-
ground.



No. 162-1 9-11-58
Wicks Corner - Jarbo Gap
Grading operation at the
south approach to West Branch
Bridge, view from Deer Peak



No. 166-1 9-19-58 North Fork Bridge. Placing concrete for footing
Pier No. 1 - view ahead on line shows Contractor's work trestle near
completion.



No. 168-1 9-19-58 Feather River Bridge. View of underwater blast at Pier No. 4 looking ahead on line at succeeding pier locations.



No. 174-1
Feather River Bridge



No. 189-3 10-16-58 Feather River Bridge. View back on line at concrete placing operation at Pier No. 4.



No. 189-4 10-16-58 Feather River Bridge. View ahead on line from Pier No. 2. Crane placing concrete at Pier No. 4.



No. 188-3 10-25-58 Tunnel No. 4 (W.P.R.R. No. 7). Hole through at Portal 4 West, 1:44 a.m., October 25, 1958. Ten months elapsed time.



No. 188-5 10-25-58 Tunnel No. 4 (W.P.R.R. No. 7). Placing final lagging prior to holing out of Portal 4W.



No. 189-3 10-16-58 Feather River Bridge. View back on line at concrete placing operation at Pier No. 4.



No. 189-4 10-16-58 Feather River Bridge. View ahead on line from Pier No. 2. Crane placing concrete at Pier No. 4.



No. 191-1 10-16-58
North Fork Bridge. Washing
down bedrock before placing
reinforcing steel at Pier No. 3.



No. 202 11-7-58
Feather River Bridge. View
showing men and equipment
at work placing concrete on
Pier No. 8.